COMPLETION REPORT

	Name of Work	:	IMPROVEMENTS & CONSTRUCTION OF CC ROAD MAHESHWARI & DHANESHWARI NAGARA & B.T.SRINIVAS & THAMANNA HOUSE ROADS & CHIKKA ANJANAPPA HOUSE ROAD & OTHER CROSS ROADS IN WARD NO 15 DASARAHALLI
2.	Sanctioned Estimate No. & Dt	:	
3.	Head of Account which is Chargeable	:	Pcode-3089
4.	Work Order No. & Dt	:	EE/D.D/wo/01/17-18
5.	Name of Contractor	:	SRI. H .MURTHY
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	-- —
7.	Measurement recorded in	:	M.B. No. 1716/12-13
8.	Check measurement of the Asst.	:	M.B. No. 171528 Page No. 171534
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	Page No.....
	incharge of the work	:	
10.	a) Asst. Engineer		Parameswaraih
	b) Asst. Exe. Engineer		Rangaswamy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50-Lakhs	3875298	—	1124702=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.